TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to roads and drains of Abbigere Janatha Colony cross roads in ward no.12 Shettyhalli Sub Division	
2	Estimate Cost	Rs. 50.00 Lakhs	
3	Job Code	012-18-000011	
4	A/S No	BBMP/EE/DD/AS/142/17-18 dated: 26.09.2017	
5	T/S No	BBMP/CE/DZ/TS/188/17-18 dated: 26.09.2017	
6	Work order/Agreement No	EE/DD/WO/174/17-18 dated: 30.12.2017	
7	Tender Premium	2.81% Above SR.	
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress		
10	Progress Achieve till date		
11	Reasons for delay	Delay due to BWSSB Koramangala Water supply Pipe line work.	
12	Time extension requested	121 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation		
15	Chief Engineer recommendation		
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner